

Intended for

**Viking Energy Wind Farm LLP**

Date

**December 2022**

Project Number

**1620009158**

**VIKING ENERGY WIND  
FARM  
PLANNING  
MONITORING OFFICER  
AUDIT REPORT 026:  
21<sup>ST</sup> NOVEMBER TO 20<sup>TH</sup>  
DECEMBER 2022**

**VIKING ENERGY WIND FARM  
PLANNING MONITORING OFFICER AUDIT REPORT  
026: 21ST NOVEMBER TO 20TH DECEMBER 2022**

Ramboll  
80 George Street  
Edinburgh  
EH2 3BU  
United Kingdom  
T +44 131 297 2650  
[www.ramboll.co.uk](http://www.ramboll.co.uk)

## CONTENTS

<b>1.</b>	<b>AUDIT DETAILS</b>	<b>1</b>
1.1	Audit Details	1
1.2	Distribution	1
1.3	Terms of Reference	1
1.4	Role of the Planning Monitoring Officer	3
1.5	General Limitations and Reliance	4
<b>2.</b>	<b>INTRODUCTION</b>	<b>5</b>
2.1	Objectives of Audit	5
2.2	Scope of Audit	5
2.3	Site Personnel	5
<b>3.</b>	<b>SITE SETTING, RECORDS AND OBSERVATIONS</b>	<b>6</b>
3.1	Kergord	6
3.2	Mid Kame Ridge and Sandwater Track	6
3.3	North Compound	6
3.4	North Nesting	7
3.5	Nesting	7
3.6	Substation	7
3.7	Communication with Clerks of Work	8
3.8	Scope of next audit	8
<b>4.</b>	<b>AUDIT FINDINGS AND REQUIRED ACTIONS</b>	<b>10</b>

## 1. AUDIT DETAILS

### 1.1 Audit Details

<b>Audit Number</b>	PMO 026
<b>Location</b>	Kergord Mid Kame Ridge Nesting North Nesting North Compound Substation  Locations were accessed by SSE Environmental Advisor and SIC Planning Enforcement Officer. Live video calls were undertaken at each location to allow PMO to observe work areas that had been progressed since the last audit.
<b>Weather Conditions</b>	Dry, snow cover, cold (6°C).
<b>Audit Date</b>	20 <sup>th</sup> December 2022
<b>Audit Period</b>	21 <sup>st</sup> November to 20 <sup>th</sup> December 2022
<b>Audit Owner</b>	Ramboll UK Ltd
<b>Additional Comments</b>	As a result of adverse weather (snow and ice/amber weather warning) conditions in Shetland at the time of the audit, the PMO was unable to travel to the Shetland Isles.  Shetland Islands Council (SIC) agreed to a desk-based audit based on video and narration provided by the SSE Renewables Environmental Advisor. A representative of SIC Planning Enforcement was present during the audit and witness the video evidence being collected  The PMO provided an agenda to representatives of SSE and SIC in advance of the audit.

### 1.2 Distribution

<b>Position</b>	<b>Action</b>
Ramboll Project Director Planning Monitoring Officer	For information
SSE Renewables Development Manager	For information
SSE Renewables Consents Manager	For information
SSE Renewables Environmental Advisor	For information
RJ McLeod Design Management Engineer	For Information
Shetland Islands Council Planning Enforcement Officer	For information
Shetland Islands Council Natural Heritage Officer	For information

### 1.3 Terms of Reference

This audit has been completed with reference to the following key documents:

- Application under Section 36C of the Electricity Act 1989 to vary the consent granted under Section 36 of that Act on 4 April 2012 to construct and operate the Viking Wind Farm located in Shetland Islands Council Planning Authority Area and for a direction under Section 57 of the Town and Country Planning (Scotland) Act 1997 for planning permission to be deemed to be granted in respect of the proposed development (i.e. the 'Variation Application').

## VIKING ENERGY WIND FARM

The Viking Wind Farm project will comprise the construction of 103 wind turbines with a turbine tip height of 155 m; development of a temporary construction compound; construction of associated access tracks; development of a substation; development of a convertor station; erection of permanent Met Masts; and the excavation of borrow pits.

The project was consented as detailed above, receiving Section 36C Consent and deemed planning permission on 24<sup>th</sup> May 2019.

Separate planning consents are in place for the following specific aspects of the development:

- Construction of the Kergord Access Track<sup>1</sup> (consented on 29<sup>th</sup> April 2019).
- Re-alignment of Sandwater Road<sup>2</sup> between the Burn of Weisdale and the junction with the A970 to facilitate construction access for the Viking Wind Farm (consented on 26<sup>th</sup> May 2020).
- Formation of temporary construction compounds at two locations; Sandwater (Main)<sup>3</sup>, consented on 22<sup>nd</sup> June 2020; and North (South of Voe)<sup>4</sup> consented on 9<sup>th</sup> September 2020.

**1.4 Role of the Planning Monitoring Officer**

Condition No. 3 of the Variation Application states that:

“No development shall commence unless and until the Planning Authority has approved in writing the terms of appointment by the Company of an independent and suitably qualified environmental consultant to assist the Planning Authority in monitoring compliance with the terms of the deemed planning permission and conditions attached to this consent (a Planning Monitoring Officer (“PMO”). The terms of the appointment shall:

- Impose a duty to monitor compliance with the terms of the deemed planning permission and conditions attached to this consent;
- Require the PMO to submit a monthly report to the Planning Authority summarising works undertaken on site; and
- Require the PMO to report to the Planning Authority any incidences of non-compliance with the terms of the deemed planning permission and conditions attached to this consent at the earliest practical opportunity.

The PMO shall be appointed on the approved terms throughout the period from Commencement of Development to completion of post construction restoration works.

In order to discharge the above requirements, the PMO undertakes site-based audits at monthly intervals to monitor the compliance with the conditions of the consent. The primary documents used for compliance monitoring are the Construction Environmental Management Plan (CEMP); and the Pollution Prevention Plan (PPP). Additional documents will be referenced as required for specific detail.

The following traffic light system is used to indicate action status:

	Green – activities appear to be compliant with the CEMP, PPP and other applicable environmental management procedures and plans and there are no other issues.
	Amber – in general activities are compliant with the CEMP, PPP and other applicable environmental management procedures and plans but there are minor actions required.
	Red – activities may not be compliant with the CEMP, PPP and other applicable environmental management procedures and there are critical actions.

<sup>1</sup> Shetland Islands Council Planning Reference No: 2018/096/PPF

<sup>2</sup> Shetland Islands Council Planning Reference No: 2019/079/PPF

<sup>3</sup> Shetland Islands Council Planning Reference No: 2019/188/PPF

<sup>4</sup> Shetland Islands Council Planning Reference No: 2019/210/PPF

## **1.5 General Limitations and Reliance**

This report has been prepared by Ramboll UK Limited ("Ramboll") exclusively for the intended use by Viking Energy Wind Farm LLP (the "client"). No other warranty, expressed or implied, is made as to the professional advice included in this report or in respect of any matters outside the agreed scope of the services or the purpose for which the report and the associated agreed scope were intended or any other services provided by Ramboll.

In preparation of the report and performance of any other services, Ramboll has relied upon site observations, publicly available information, information provided by the client and information provided by third parties. Accordingly, the conclusions in this report are valid only to the extent that the information provided to Ramboll was accurate, complete and available to Ramboll within the reporting schedule.

Ramboll's services are not intended as legal advice, nor an exhaustive review of site conditions and/or compliance. This report and accompanying documents are intended to form a record for the purpose of documenting compliance with Condition No. 3 of the Variation Application.

Ramboll neither owes nor accepts any duty to any third party, unless formally agreed by Ramboll through that party entering into, at Ramboll's sole discretion, a written reliance agreement.

## 2. INTRODUCTION

### 2.1 Objectives of Audit

The purpose of the PMO Audits is to monitor the provision of appropriate environmental management at active work sites of the project, via desk-based review of relevant documentation and site visits to be undertaken on a monthly basis to ensure compliance with the conditions of the planning consent and associated environmental management plans. As stated in Section 1.1, the site visit on this occasion was replaced by a virtual visit using live video links, recorded video, photographs and discussion with the Clerks of Work and SSE Environmental Advisor.

### 2.2 Scope of Audit

The scope of the audit was as follows:

- Liaison with SIC regarding public concerns or complaints received during the audit period (if any).
- Review of documents provided by the Client and Principal Contractor prior to and following the audit visit. Specific references are included in the relevant sections of the report.
- A site tour, hosted by SSE's Environmental Advisor via live video links, and attended in person by SICs Planning Enforcement Officer, undertaken on 20<sup>th</sup> December 2022 which included the following locations:
  - Kergord and Mid Kame Ridge (Burn of Weisdale Diversion);
  - Nesting (N114);
  - North Compound;
  - North Nesting (Spur 52); and
  - Substation.
- Discussions were held with the Geotechnical Clerk of Works (GCoW), Environmental Clerk of Works (ECoW) and Archaeological Clerk of Works (ACoW).

A selection of photographs taken during the audit by the SSE Environmental Advisor, as requested by the PMO. These are included in Appendix 1.

### 2.3 Site Personnel

The following site personnel were interviewed as part of this audit:

Company	Position
SSE Renewables	Site Environmental Manager
RJ McLeod	Design Engineer
Tony Gee and Partners	Geotechnical Clerk of Works
MBEC	Environmental Clerk of Works
Headland Archaeology	Archaeological Clerk of Works

### 3. SITE SETTING, RECORDS AND OBSERVATIONS

Observations recorded during the remote audit are described in this section. Corresponding photographs are included in Appendix 1.

#### 3.1 Kergord

##### 3.1.1 Site Setting and Activities

Access to the Kergord Arrays is taken via the Kergord Access Track (KAT), which was accessed from the Sandwater track along the southern boundary of the central area of the development.

Work was suspended on Kergord on the day of audit due to snow and ice cover.

##### 3.1.2 Observations

No observations were made. Work was suspended on Kergord on the day of audit due to snow and ice cover.

#### 3.2 Mid Kame Ridge and Sandwater Track

##### 3.2.1 Site Setting and Activities

The Mid Kame Ridge (MKR) is accessed from the Sandwater track and stretches northwards to Hamarigrind Scord.

##### 3.2.2 Observations

A walkover of Burn of Weisdale from the fence to the former diversion point was carried out with recorded video and photographs taken by the SSE Environmental Advisor provided to the PMO via email.

The Burn of Weisdale diversion has been completed and reinstated (Photo 1). The bank has been re-landscaped, seeded and protected by Boulder Armour (Photo 2). The cable duct now comes down from Mid Kame Ridge to the edge of the Burn, goes under the burn and comes back out on the other side of the Burn (Photo 3). The reinstatement and landscaping is in good condition.

#### 3.3 North Compound

##### 3.3.1 Site Setting and Activities

The North Compound is located towards the northern limit of the site on the eastern side of the A970. Concrete batching plant 1 and 2 are in place at the North Compound. North Compound is being demobilised as concrete batching has been completed.

##### 3.3.2 Observations

A walkover of the North Compound was carried out. Recorded video and photographs were taken by the SSE Environmental Advisor and provided to the PMO via email. During the audit, the video recorded batching plant 2 being decommissioned (Photo 4).

Batching plant 1 has already been decommissioned and will be taken off-site (Photo 5). Since decommissioning is in progress, materials (potential waste) can be observed on the ground (Photo 6); however it was noted that this was to be expected during the decommissioning works and that all materials would be appropriately managed through the recycling/ materials management process.

Two of the concrete wash out areas have already been filled in. The remaining decommissioned pH settlement pond requires pumping, which will then be filled in and brought to level.

### **3.4 North Nesting**

#### **3.4.1 Site Setting and Activities**

The northern Nesting turbine arrays are located towards the northern limit of the site on the eastern side of the A970.

Work was suspended on North Nesting on the day of audit due to snow and ice cover.

#### **3.4.2 Observations**

A peat slump can be observed along the mid-section of the reinstatement area on Spur 52 (Photo 7). Sections immediately left and right of the slump are not affected with peat being held in place (Photo 8). Reinstatement on the other side of the road has been paused until the slumping issues has been resolved. Drainage along the spur are in good working condition.

### **3.5 Nesting**

#### **3.5.1 Site Setting and Activities**

The Nesting arrays are accessed from the A970

Work was suspended on Nesting on the day of audit due to snow and ice cover.

#### **3.5.2 Observations**

Cracking of the edge of the hardstanding surface at N114 as previously reported (PMO025) was noted (Photo 9). This is already included in the project geotechnical risk register and is the subject of active monitoring by the GCoW while the cause is being investigated.

### **3.6 Substation**

#### **3.6.1 Site Setting and Activities**

The Viking Wind Farm substation occupies the northern third of the HVDC Converter Station Platform located in the Kergord Valley, between Mid Kame Ridge and Kergord. Access to the Substation is taken via the KAT. Only the substation area is subject to the PMO audit.

#### **3.6.2 Observations**

Construction of cable arrays under the diverted Northern Watercourse has progressed with cables backfilled (Photo 10). Reinstatement and re-landscaping of the area is still to be completed (Photo 11). The drainage measures along both the original and diverted Northern Watercourse have been improved with additional silt fencing in place (Photos 12 and 13). Additional drainage measures are noted to be functioning well.

The fuel storage at the substation was noted to be in good order, with spill kit and fire extinguisher provided. The waste skips are clearly labelled for segregated waste management (Photo 14).

### **3.7 Communication with Clerks of Work**

#### **3.7.1 GCoW**

Condition 39 of the planning consent requires the appointment of a Geotechnical Clerk of Works (GCoW) to minimise the risk of peat failure arising from the development. A discussion was held between the PMO and GCoW before and after the site visit, on the 12<sup>th</sup> of December 2022.

The GCoW described the ongoing monitoring work across the site. This has included monitoring of the general construction works including cable routes, monitoring peat restoration areas, included new temporary areas and providing advice on peat handling.

The GCoW mentioned observations of peat slumps at Spur 52 (as reported in Section 3.4.2) and Spur 3 and required clarification on the plans for the reinstatement of these areas. The peat slumps did not have any significant environmental impacts.

As reported in Section 3.5.2, the GCoW is monitoring the crack at the edge of the hardstanding surface at N114.

#### **3.7.2 ECoW**

Condition 19 of the planning consent requires the appointment of an Ecological Clerk of Works to ensure protection of the natural heritage of the area. A discussion was held between the PMO and ECoW before the site visit, on the 7<sup>th</sup> December 2022.

The ECoW continues to work with the Principal Contractor to identify and implement mitigation measures throughout different stages of construction. The measures aim to ensure the project maintains compliance with relevant licences. The ECoW is monitoring the progress of these measures on an ongoing basis.

The ECoW has noted the potential for open cable trenches to present a source for pollution through the mobilisation of sediment in surface water run-off and continues to advocate for backfilling of trenches as soon as possible.

The ECoW continues to monitor the additional mitigation installed following the silty water event in the Burn of Weisdale as reported in PMO024 and other ongoing issues.

#### **3.7.3 ACoW**

Condition 29 of the planning consent requires the appointment of an Archaeological Clerk of Works to ensure archaeological features are protected and recorded during the development. The ACoW communicated the ongoing works to the PMO on the 9<sup>th</sup> December 2022.

The ACoW described the ongoing and completed monitoring works across the site. Ongoing works mostly related to cabling work.

The ACoW is updating the health and safety plan for working in the dark.

The ACoW has continued with daily checks across the project site.

### **3.8 Scope of next audit**

The scope of the next PMO audit will be dependent on the specific activities undertaken at the development site in the preceding days and weeks. This is likely to include:

- Update on progress of construction works at Kergord, Mid Kame Ridge, Sandwater Road, North Compound and North Nesting, Main Compound and Nesting.
- Consideration of any comments received by the SIC or the Developer in relation to the works, including visits to view specific areas of concern.

VIKING ENERGY WIND FARM

- Update on the cable track areas.
- Update on the construction of the VEWf Substation and undertake PMO audit of the substation area.
- Updates from the ACoW, ECoW and GCoW teams.

## 4. AUDIT FINDINGS AND REQUIRED ACTIONS

Issue	Auditor Comments	Required Action	Action Owner	Status
Materials Storage and Handling (e.g. oil/fuel storage and peat/mineral soil storage and handling).	<p>Peat restoration areas are managed through the project Habitat Management Plan and by a dedicated HMPO which balances the geotechnical and ecological objectives of the restoration.</p> <p>Potential risks relating to storage of peat are recorded on the PRRs and communicated to the Principal Contractor to allow mitigation / monitoring to be undertaken. The PMO will request evidence in future audits to confirm compliance with requirements for GCoW and ECoW approval of proposed peat restoration areas.</p> <p>The project COSHH stores are typically used for the storage of maintenance oils and greases. The stores were all locked and the assessment for each substance was readily available in each store. The stores were bunded and no leaks or staining was observed around the stores.</p>	No action required	Principal Contractor	Green
Natural and Built Environment (e.g. ecology, biosecurity, protected sites, archaeology and site restoration).	<p>Ecological constraints identified by the ECoW team are communicated to the Principal Contractor and Developer to allow mitigation measures to be implemented and rescheduling of preparatory and construction work as required. These are also marked out by poles on the site and included on ecological sensitive plans issued to the Principal Contractor.</p> <p>Watching briefs have been undertaken by the ACoW where potential archaeological constraints are identified. Where there are known archaeological features the track is micro-sited to avoid the feature.</p>	No action required.	N/A	Green

VIKING ENERGY WIND FARM


Issue	Auditor Comments	Required Action	Action Owner	Status
<p>Pollution Prevention and Response (e.g. use of spill kits, silt control, cement/concrete, water resources).</p>	<p>The project has received authorisation to abstract water from eight locations from SEPA. The authorisation allows the water to be used for dust suppression. The PMO has reviewed documents confirming that the appropriate registration is in place with SEPA under The Water Environment (Controlled Activities) (Scotland) Regulations 2011, as amended.</p> <p>During the audit the PMO observed spill kits to be well stocked and readily available in areas where liquids are stored.</p> <p>The project continues to improve the pollution prevention measures with additional measures installed in high risk areas. PMO observed effective measures in place including but not limited to cut off drains, settlement ponds, silt controls, track side ditches and water pump reactor.</p>	<p>No action required.</p>	<p>N/A</p>	<p>Green</p>
<p>Pollution Prevention and Response (e.g. use of spill kits, silt control, cement/concrete, water resources).</p>	<p>Silty water has been observed being discharged for a short time into watercourses during period of heavy rainfall. This was discreet, rare, short-lived and do not exceed reportable thresholds. The levels of sediment in the water have not exceeded the permitted levels. Further mitigation has been put in place in the areas of concern.</p>	<p>No action required.</p> <p>Field testing for suspended solids determines whether further action and/or external reporting is required.</p>	<p>N/A</p>	<p>Green</p>
<p>Pollution Prevention and Response (e.g. use of spill kits, silt control, cement/concrete, water resources).</p>	<p>The SSE Renewables Environmental Manager notified the PMO that there have been some exceedances of Environmental Quality Standards of some trace metals in water quality sampling in the Burn of Lunklet.</p>	<p>Investigation into the source of the trace metals is ongoing. PMO has confirmed the engagement between VEFW and SEPA and response from SEPA has been received in November 2022.</p>	<p>Principal Contractor</p>	<p>Amber</p>

VIKING ENERGY WIND FARM

<b>Issue</b>	<b>Auditor Comments</b>	<b>Required Action</b>	<b>Action Owner</b>	<b>Status</b>
Resources, Waste and Transport.	The project manages wastes through a Site Waste Management Plan, the plan identifies the contractors transferring the waste and the disposal sites. Documents are retained in line with regulatory requirements.	No action required.	N/A	Green
Pre-Planning Works (e.g. site set-up and general management, access tracks, community liaison).	Evidence of pre-planning works observed and reported during the audit included archaeological watching brief, community liaison. Potential constraints are identified and suitable mitigation measures implemented to prevent negative impacts.	No action required.	N/A	Green

## **APPENDIX 1**

### **SITE LOCATION PLAN, PEAT RESTORATION PLAN AND PHOTOLOG**



- FOR ARRAYS DETAIL PLEASE REFER TO DRAWING NUMBER SPECIFIED ON MAIN PLAN VIEW
- ARRAY A - REFER TO SWECO DRAWING 65201850-100-A-110
  - ARRAY B - REFER TO SWECO DRAWING 65201850-100-B-110
  - ARRAY C - REFER TO SWECO DRAWING 65201850-100-C-110
  - ARRAY D - REFER TO SWECO DRAWING 65201850-100-D-110
  - ARRAY E - REFER TO SWECO DRAWING 65201850-100-E-110
  - ARRAY F - REFER TO SWECO DRAWING 65201850-100-F-110
  - ARRAY G - REFER TO SWECO DRAWING 65201850-100-G-110
  - ARRAY H - REFER TO SWECO DRAWING 65201850-100-H-110
  - ARRAY I - REFER TO SWECO DRAWING 65201850-100-I-110
  - ARRAY J - REFER TO SWECO DRAWING 65201850-100-J-110
  - ARRAY K - REFER TO SWECO DRAWING 65201850-100-K-110
  - ARRAY L - REFER TO SWECO DRAWING 65201850-100-L-110
  - ARRAY M - REFER TO SWECO DRAWING 65201850-100-M-110
  - ARRAY N - REFER TO SWECO DRAWING 65201850-100-N-110
  - ARRAY O - REFER TO SWECO DRAWING 65201850-100-O-110
  - ARRAY P - REFER TO SWECO DRAWING 65201850-100-P-110

**NOTES**

1. CONTAINS ORDNANCE SURVEY DATA RECEIVED FROM SSE ON 27.08.2020.
2. ALL DIMENSIONS IN MILLIMETRES AND ALL LEVELS IN METRES AOD UNLESS SHOWN OTHERWISE.
3. TURBINE LOCATIONS BASED ON "VIKING MICROSITING TRACKER" DATED 24.07.2020.
4. ACCESS TRACKS AND HARDSTANDINGS BASED ON SSE LAYOUT: "S115056-TG-XX-XX-M3-C-1000\_ALL\_SPURS\_HARDSTANDS-P01". ARRAY LAYOUTS SUBJECT TO VALUE ENGINEERING DESIGN BY RJM.
5. FOR CULVERT CATCHMENT ASSESSMENT REFER TO SWECO DRAWING 65201850-100-101.

**LEGEND**

- SITE PLANNING BOUNDARY
- PROPOSED NEW TRACK
- PROPOSED CONSTRUCTION COMPOUND
- PROPOSED COMPOUND
- PROPOSED BATCHING PLANT
- BORROW PIT SEARCH AREA
- PROPOSED WTG LOCATION
- AREA 1 - WEST (KERGORD)
- AREA 2 - RIDGE (KERGORD CENTRAL)
- AREA 3 - EAST (NESTING SOUTH)
- AREA 4 - NORTH (NESTING NORTH)
- PROPOSED WATERCOURSE CROSSING
- 50m MICROSITING
- SANDWATER ROAD

Rev.	Date	Amendment Details	Drawn	Chk'd	App'd
03	07.07.21	FOR CONSTRUCTION SSE REV05	BH	RP	KS
02	08.06.21	FOR CONSTRUCTION SSE REV04	BH	RP	KS
01	23.02.21	FOR CONSTRUCTION SSE REV03	BH	RP	KS

This drawing should not be relied on or used in circumstances other than those for which it was originally prepared and for which Sweco UK Limited was commissioned. Sweco UK Limited accepts no responsibility for this drawing to any party other than the person by whom it was commissioned. Any party which breaches the provisions of this disclaimer shall identify Sweco UK Limited for all loss or damage arising therefrom.

Sweco  
2nd Floor, Quay 2  
139 Fountainbridge  
Edinburgh  
EH3 9QG  
Tel: +44 (0)131 550 6300  
Web: www.sweco.co.uk

Client

Drawing Status **FOR CONSTRUCTION**

Project Title **VIKING WIND FARM**

Drawing Title **SITE GENERAL ARRANGEMENT**

Scale	Designed	Drawn	Checked	Approved
1:25000	RV	RV	RP	KS
Original Size	Date	Date	Date	Date
A1	11.09.20	11.09.20	17.09.20	17.09.20
Drawing Number	Revision			
65201850-100-100	03			



SCALE 1 : 25000

1000m 0 1000m

ACCEPTANCE OF DRAWING


CODE 1 ACCEPTED	CODE 2 ACCEPTED WITH COMMENTS	CODE 3 REJECTED	CODE 4 INFORMATION ONLY
--------------------	----------------------------------	--------------------	----------------------------

SSE Drawing Number **177-0802-1001-000** SSE Revision **05**



- Legend**
- Site Boundary
  - Turbine
  - Permanent Met Mast
  - Indicative Cattle Grid Location
  - Indicative Gate Location
  - Fencing
  - HMP Phase 1 - Areas of Peat Deposition and Profiling
  - Microsited Site Layout

**Note 1:** Phase 1 areas beyond the fence line are to allow cable laying and access.  
**Note 2:** Areas within the fence line not noted as HMP Phase 1 will be subject to Phase 2 Technique considerations.



© Crown copyright and database rights 2022 Ordnance Survey 0100031673.  
 Project Name

## VIKING ENERGY WIND FARM

### Drawing Title PEAT RESTORATION

Rev	Date	Remarks	Drwn	Chkd
R0	23/02/2021	First Issue	TD	EM
R1	12/01/2022	Revised HMP	AM	DM
R2	04/02/2022	Fencing boundary changes, gates and cattle grids added	AM	DM


Drawing Number  
LN000046-VIK-ENV-SK-0040-01

Scale 1:18,000	Plot Size A0	Datum OSGB36	Projection BNG
-------------------	-----------------	-----------------	-------------------

Viking Energy Scottish Partnership 2022. The concepts and information contained in this document are the copyright of Viking Energy Scottish Partnership. Use or copying of the document in whole or in part without the written permission of Viking Energy Scottish Partnership constitutes an infringement of copyright. Viking Energy Scottish Partnership does not warrant that this document is definitive nor free of error and does not accept liability for any loss caused or arising from reliance upon information provided herein.



**Photo 1.** View of formerly diverted point on Burn of Weisdale



**Photo 2.** View of reinstated bank on Burn of Weisdale with Boulder Armour

<b>Title:</b> Photographic Log	<b>Client:</b> Viking Energy Wind Farm
<b>Site:</b> Viking Energy Wind Farm	<b>Date:</b> 20 <sup>th</sup> December 2022



**Photo 3.** Burn of Weisdale finished alignment



**Photo 4.** Batching Plant 2 being decommissioned in North Compound

<b>Title:</b> Photographic Log	<b>Client:</b> Viking Energy Wind Farm
<b>Site:</b> Viking Energy Wind Farm	<b>Date:</b> 20 <sup>th</sup> December 2022



**Photo 5.** Batching Plant 1 decommissioned and awaiting to be taken away



**Photo 6.** Waste skips in North Compound with waste on the ground

<b>Title:</b> Photographic Log	<b>Client:</b> Viking Energy Wind Farm
<b>Site:</b> Viking Energy Wind Farm	<b>Date:</b> 20 <sup>th</sup> December 2022



**Photo 7.** View of peat slump on Spur 52



**Photo 8.** Section of Spur 52 where peat is holding

<b>Title:</b> Photographic Log	<b>Client:</b> Viking Energy Wind Farm
<b>Site:</b> Viking Energy Wind Farm	<b>Date:</b> 20 <sup>th</sup> December 2022



**Photo 9.** View of crack on N114 hardstand as previously reported (PMO025)



**Photo 10.** Aerial view of backfilled cable arrays on Substation

<b>Title:</b> Photographic Log	<b>Client:</b> Viking Energy Wind Farm
<b>Site:</b> Viking Energy Wind Farm	<b>Date:</b> 20 <sup>th</sup> December 2022



**Photo 11.** Aerial view of backfilled cable arrays on Substation



**Photo 12.** Silt fences on original Northern Watercourse

<b>Title:</b> Photographic Log	<b>Client:</b> Viking Energy Wind Farm
<b>Site:</b> Viking Energy Wind Farm	<b>Date:</b> 20 <sup>th</sup> December 2022



**Photo 13.** Silt fences on diverted Northern Watercourse



**Photo 14.** Clearly labelled waste skips at Substation

<b>Title:</b> Photographic Log	<b>Client:</b> Viking Energy Wind Farm
<b>Site:</b> Viking Energy Wind Farm	<b>Date:</b> 20 <sup>th</sup> December 2022

<b>Title:</b> Photographic Log	<b>Client:</b> Viking Energy Wind Farm
<b>Site:</b> Viking Energy Wind Farm	<b>Date:</b> 20 <sup>th</sup> December 2022